

2018/19

## Road Maintenance Programme

Date of Report 17 July 2018

## Projects Proposed This Quarter

Report Quarter

Q2. Jul - Sept

Road No or Town	Wards(s)	Location	Work Type	Description	Estimate (£)	Proposed Quarter Completion	Actual Completion Quarter
A98	Banff and District	Seafield Street, Banff	Resurfacing	Resurface in Asphalt	£ 93,000	Q2. Jul - Sept	
A98	Banff and District	Seafield Street, Banff - Parking areas	Surface Dressing Works	Preparatory Works	£ 21,200	Q2. Jul - Sept	
C17B	Fraserburgh and District	U15B at Cairness to U19B at Strathellie	Surface Dressing Works	Surface Dressing		Q2. Jul - Sept	Q1. Apr - June
C17B	Fraserburgh and District	TRA90 at Cortes to Hillhead House	Surface Dressing Works	Surface Dressing	£ 30,250	Q2. Jul - Sept	Q1. Apr - June
C27L	Banff and District	A95 at Loanhead to Milton of Tillynaught	Surface Dressing Works	Surface Dressing		Q2. Jul - Sept	
Aberchirder	Banff and District	North Street, Cornhill Road and South Street	Footway Works	Slurry Seal Preps	£ 7,488	Q2. Jul - Sept	
Cornhill	Banff and District	Mid Street, Park Crescent and B9023	Footway Works	Slurry Seal Preps	£ 6,242	Q2. Jul - Sept	
Macduff	Troup	Firth Drive, Law of Doune Road, Chapelhillock and Station Brae	Footway Works	Slurry Seal Preps	£ 10,521	Q2. Jul - Sept	

